PORT ST. LUCIE UTILITY SYSTEM DEPARTMENT PRESSURE TEST REPORT

Project Name:					_	
PSLUSD Project Nur	mber:				_	
Engineer of Record:					_	
Project Contractor:					_	
Test Date:					_	
Allowable Leakage F	ormula: (AWWA Ce	600 / C605)	L=_	S x D x√P 148000	_	
S = Length Pipe Feet	D = Pipe Diameter Inches	P = Test Pressure psi	√P (square root of P)	Allowable Leakage 1 hour	Allow Leak 2 ho	age
Total Allowable Leakage						
Actual Leakage						
Location / Limits of T	oot:					
Location / Limits of T	est.					
Water	Wastewater		Re-claimed		Failed	
					Passed	
Start Time:		<u>-</u>				
Engineer					_	
	Signature			Date		

Effective Date 10/01/2010 PSLUSD Doc No. 70